REALice®

Installation details

Fill in on site once the REALice wall unit is installed

This takes about two minutes. It lets us confirm the system is set up to perform at its best.

FACILITY AND INSTALLER

Facility name

Installation date

Installed by

☐ Contractor ☐ In-house

Company (if contractor)

Your name

Role

Email

Phone

THE INSTALLATION

REALice system

☐ R10x ☐ R12x

Static water pressure at the system (read the gauge with no water flowing)

_____ psi **Minimum: R10x 45 psi · R12x 55 psi**

Pipe size BEFORE the REALice

☐ 1″ ☐ 1¼″ ☐ 1½″ ☐ 2″

☐ Other _____

Pipe size AFTER the REALice (must be the same as before)

☐ 1″ ☐ 1¼″ ☐ 1½″ ☐ 2″

☐ Other _____

Valves before the system

☐ Mixing valve ☐ Ball valves ☐ None

Water source

☐ Municipal ☐ Well

Flood water temperature now in use (ask the operator, if known)

_____ °F

CHECK BEFORE YOU LEAVE

Paddle valves installed before and after the wall unit	☐ Yes	☐ No
Piping secured to the wall before and after the wall unit	☐ Yes	☐ No
6″ PVC break point installed between the fill hose and the supply line	☐ Yes	☐ No
All resurfacing water passes through the REALice (no bypass to the fill hose)	☐ Yes	☐ No

ANYTHING UNUSUAL OR ANY PROBLEMS SO FAR?

Send it back: two photos to support@realice.ca

1. A photo of this completed sheet.
2. A photo of the installation, showing the wall unit and the piping on both sides.

Questions on site? Toll free 1.888.542.9292

Prefer to fill it in online?
realice.ca/installed